# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the work | **Providing Cement Concrete roads at Jarakabande Kaval Slum 5th A Cross, Kammagondanahalli in ward No 12 T Dasarahalli Sub Division** |
| 2 | Sanctioned Estimate No. & Date | 02/11-12 20-5-11 |
| 3 | Head of Account which is chargeable | P1771 |
| 4 | Instrument Order NO. & Date | 68/11-12 19-7-11 |
| 5 | Name Of Contractor | **C.Basavaraju, No, 1606/29,7th main, 7th cross, Govindrajnagare,Bangalore-560029** |
| 6 a | Time Stipulated for Completion of work | 60 days |
| b | Delay in Exculpation of Work | 581 days |
| 7 | Measurement recorded in | 1646/09-10, Pg : 164594 - 597/1 |
| 8 | Check Measurement of the Asst | 1646/09-10 164594-97 |
| 9 | Name of the office/official in charge of the work | AEE (SSD) |
| 10 | a) Asst. Eng/junior Eng | Ravi . N.K |
| | b) Asst. Exe Engineer | Ravi . N.K (incharge) |

| Sanctioned Estimate Amout | Amout Claims As per Actually Vide As per bills | Excess | Savings |
|---|---|---|---|
| 500000 :00. | 5,06,884 :00 | 6884 =00 | — |

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi.N.K.
ASSISTANT ENGINEER.

Ravi.N.K.
ASSIATANT EXECUTIVE ENGINEER

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-57.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ